

~~SECRET~~

8 March 1988

MEMORANDUM FOR: ILSP Working Group Members, Alternates and Meeting Attendees

FROM:




Chairman, ILSP Working Group

SUBJECT: ILSP Working Group Meeting Minutes - 7 March 1988

STAT

1. The scheduled meeting of the ILSP Working Group (ILSP) was held at 0900 hours, 7 March 1988. The following representatives were present:



ILSP  
ILSP  
OIT  
ILSP  
ILSP  
O/Comp  
OL/BSB  
OSWR/Admin  
OL/NBPO  
ILSP  
ILSP  
ILSP  
OIT/NBCPD  
DS&T Alternate  
OTE/AD  
OSWR  
NESA  
OIT/NBCPD  
OEA  
DCI Admin  
OS/SESD  
DI Representative  
DA Alternate  
OS/SPS  
OSWR  
OS/PSD  
OS/SESD  
DI Alternate  
DO Representative  
ILSP

STAT



STAT

OL 10082-88

~~SECRET~~

SECRET

SUBJECT: ILSP Working Group Meeting Minutes - 7 March 1988

The meeting followed the scheduled Agenda (Attachment 1).

2. Old Business

A. The minutes of the previous meeting were approved. A memo was sent to OIT, OL, and OS by C/NBPO/OL, stating that the subject of unsatisfactory conduit for security alarms brought up under OS topics at the last meeting (5A) has been known for a long time and those responsible were aware of the problems.

B. The DO has not yet named an alternate ILSP WG member.

3. OL Topics

A. An updated NHB North Tower Schedule (Attachment 2) was presented by [ ] Additional planned dates for OL, OIT, and (hopefully) OS activities will be added to the schedule by the next ILSP meeting.

STAT

B. [ ] reconfirmed the ownership of the Information Service Centers (ISCs) that will be in the NHB. The 2nd floor South Tower ISC will be owned by DO/IMS and the four other ISCs will be owned by OIT/CSG. There will also be five ISCs established in the OHB as a part of the Backfill Program.

STAT

C. [ ] provided an update on the fit-up work in the NHB. He stated that the OTS renovation on the ground floor of the North Tower was proceeding on schedule. The MPSS renovation on the fifth floor will commence shortly, with for completion the end of March. Construction drawings and specifications for the five OSWR equipment rooms that require HVAC and electrical modifications on the third, fourth, and fifth floors North Tower are in 20 percent design review. The ISCs on the second and fifth floors North Tower for OIT are in final design. The office space design for SE is in progress, and the 35 percent submission is due 11 March 1988. We are waiting on design comments from OSWR/TTAC and NAASW located on the third floor South Tower.

STAT

D. [ ] commented on the NHB survey work and stated that requirements gathering for the OGC and OIG have been completed and passed to the A & E Firm for design. Requirements for OP and OIT are nearing completion and office space design will follow.

STAT

SECRET

SECRET

SUBJECT: ILSP Working Group Meeting Minutes - 7 March 1988

E. A meeting was held by OL/ NBPO with other responsible groups to review the status of NHB CCTV. Money has been allocated by OS for 5 locations and the project is now back on track. ?

F. Opening of the first floor NHB connector corridor has been delayed until 14 March 1988.

G. "Flash passes" are now available for use for access to the NHB. It is only necessary for one person in a group to have the flash pass.

H. The "General Furniture Rules for NHB" issued 17 December 1987 was again cited as the policy for furniture moves into the NHB. Conservafiles (and equivalent files) that are in good condition will be moved. There was a lengthy discussion about new Corry Hiebert (CH) furniture for components moving into NHB. [ ] stated that OL/FMD will furnish an NHB component's space with a combination of new CH furniture, which the component funded earlier through ILSP, and the component's existing executive and CH furniture, which will be moved with the component. Concern was expressed that this represents a change from the "box move" which had been briefed by Bob [ ] the former ILSP chairman. Several component representatives felt that they had been promised all new CH furniture.

STAT

STAT

A subsequent search of the earlier agreements shows that some components (such as NESAs and OSWR) funded for all (or almost all) new CH furniture. Other components (such as MPSS) funded for only a few new CH workstations. Memos sent to components by [ ] in 1987 will be brought to the next ILSP WG meeting, and the furniture and move policy will be further discussed at that time.

STAT

I. [ ] of NESAs is to be commended for developing an outstanding move plan. The plan will be presented to the ILSP WG at the next meeting. Archiving or destroying unnecessary documents is an activity that is encouraged for all components prior to their scheduled move dates.

STAT

#### 4. OIT Topics

A. [ ] presented the updated OIT NHB Schedules covering PBX, WANG, and Special Wiring. (Attachment 3) The PBX and WANG wiring teams are proceeding on schedule; however, the special wiring team is encountering delays. Better dates will be provided at the next ILSP WG meeting.

STAT

SECRET

SECRET

SUBJECT: ILSP Working Group Meeting Minutes - 7 March 1988

STAT B. An updated Computer System Relocation Schedule was also presented. (Attachment 4) The next move scheduled is CAMS, although the date is not firm. A reminder was made of the 3-day shutdown over Memorial Day Weekend to accommodate the [ ] Center move.

C. Two-way radios now in use will be supported in the NHB.

D. There were no new issues/concerns.

#### 5. OS Topics

STAT A. [ ] of OS/SESD said that the alarm hardware is installed on most floors, but the transmission lines and power to make it available for testing and operational use has not been installed by OL/NBPO and OIT. AI [ ] will replace [ ] as the ILSP contact for Alarm Systems. An AI was assigned to [ ] to consolidate the NBPO, OIT, and FMD positions respectively on the status of power and lines required for the alarm systems and report at the next meeting. [ ] was assigned an AI to setup a meeting to resolve these problems.

B. There were no new issues/concerns.

#### 6. Outstanding Issues/Questions

A. OS has written a memo to DDA stating that some components require the use of safes in their operations to an extent greater than envisioned in the policy that called for the use of safes only in private offices. A copy of this memo will be provided as a handout at the next ILSP WG meeting.

B. Another reminder was made to notify OIR of OHB/NHB cable TV drop requirements.

#### 7. General Issues or Concerns

STAT There were no general issues or concerns brought forth when the ILSP WG members were polled. A suggestion was made to invite representatives of the OGC and OIG to attend the ILSP WG meetings. [ ] asked if he could be provided layouts of where PPS was originally scheduled to be moved and where it is to be moved now. [ ] will provide these to Chuck.


SECRET

SECRET

SUBJECT: ILSP Working Group Meeting Minutes - 7 March 1988

8. Action Item Review

- ILSP-23 DO Alternate AI - remains open-  
Overdue
- ILSP-39 Provide alarm dates for schedules -  
deferred until 17 March - Overdue
- ILSP-40 Schedule meeting on Corridor  
Connector - AI closed
- ILSP-43 Schedule meeting on CCTV for  
compound security - AI closed
- ILSP-44 Define 2-way radios and support  
in NHB - AI closed
- ILSP-45 Define CCTV requirements to OIR with  
copy to ILSP - AI remains open




All Components

STAT

9. Action Items Assigned

- ILSP-46 Report on status of power and transmission  
lines for alarm systems. - Due 17 Mar 88
- ILSP-47 Schedule meeting to resolve power and  
transmission lines for alarm systems -  
Due 17 Mar 88



ILSP

ILSP

STAT

10. The next ILSP WG meeting is scheduled for 17 March 1988 at 1000  
in 3E14 HQs.



STAT

SECRET

ILSP WORKING GROUP  
AGENDA  
7 MARCH 1988

- OLD BUSINESS

- Review/Approval of Minutes of previous meeting
- New DO Alternate ILSP member

STAT

- OL TOPICS

- Overview of North Tower Schedule
- ISC ownership
- Status of NHB Fit-up Work
- Status of NHB Survey Work
- Status of NHB Security CCTV
- First Floor connector status
- NHB Badge System
- NHB Furniture Plan -A Clarification
- NESA Log Planning
- Furniture Status

STAT

STAT  
STAT

STAT

STAT

- OIT TOPICS

STAT

- Status of PBX and Wang work in NHB
- Status of Computer Systems relocation
- OIT support for radios
- Issues/Concerns?

- OS TOPICS

STAT

- Status of Alarm work in NHB
- OS Certification policy in NHB
- Issues/Concerns?

- OUTSTANDING ISSUES/QUESTIONS

- Policy regarding safes in the NHB
- OIR request for cable TV drop requirements

- GENERAL ISSUES OR CONCERNS?

- DA
- O/DCI
- DI
- DO
- DS&T

- ACTION ITEM REVIEW

- NEXT MEETING: 17 MARCH 1988, 10:00 3E14 HQS

UNCLASSIFIED

7 March 1988

.....COMPLETION.DATES.....								
Agency	North Tower	OL 100% Drawings	OL Provide Access	OIT UnderFloor Work	OL Carpet & Furniture	OIT Install Phones	OL Final Checkout	OS Alarms Working
OTS	Ground	871228*	880315	880509				?
	1st	871104*	871215*	880502?				?
	2nd	871103*	871204*	880502?				?
	3rd	871023*	871029*	880502?				?
OSWR	3rd	871023*	871023*	880502				?
	4th	871026*	871103*	880502				?
	5th	871028*	871120*	880502				?
NESA	6th	880104*	880119*	880401				?
OEA	6th	880121*	880128*	880401				?
MPSS	5th	880129*	880209*	880408				?
DI/TF	6th	880121*	880128*	880401				?
OTE-1	2nd	880309	880323					
	4th	880301	880315					
OMS-2	4th	880301	880315					
ISC-3	2nd	880307	880321					
	5th	880307	880321					
OL-4	Ground	880219*	880219*	?				
OIT-5	1st	880404	880418					
	2nd	880404	880418					
OP-6	4th	880404	880418					

NOTES:

- \* ACTUAL completion date (dates without asterisks are PLANNED dates)
- 1 Fit-up of OTE classrooms only
- 2 Fit-up of OMS Infirmary only
- 3 Information Service Centers
- 4 Fit-up of OL storage areas only
- 5 Fit-up of OIT storage/office areas

UNCLASSIFIED



UNCLASSIFIED

-6 Fit-up of OP office area around OMS Infirmary

N/A Not Applicable

? Date not yet supplied or verified

UNCLASSIFIED

## NEW BUILDING SCHEDULE

3 March 1988

OFFICE	MOVE DATE	FLOOR	100% DWGS	ACCESS TO FLOOR	PBX WIRING COMP DATE	SPC WIRING COMP DATE	WANG WIRING COMP DATE	COMMENTS
OSWR	AUG AUG AUG	5N 4N 3N 3S	NOW NOW NOW	NOW NOW NOW	DONE DONE DONE	5/2 5/2 5/2	N/A N/A N/A	NO WANGS NO WANGS NO WANGS
OTS	JUL JUL JUL	3N 2N 1N GN GS	NOW NOW NOW NOW	NOW NOW NOW 3/15	DONE DONE DONE 4/22	5/2 5/2 5/2 5/9	DONE DONE DONE 4/22	
NESA	SEP	6N	NOW	NOW	DONE	4/1	N/A	NO WANGS
OEa	AUG	6N	NOW	NOW	DONE	4/1	N/A	NO WANGS
MPSS	SEP	5N	NOW	NOW	3/7	4/15	N/A	NO WANGS
DI/TF	NOV	6N	NOW	NOW	3/7	N/A	N/A	NO WANGS OR SPEC WIRING
OIT	NOV NOV NOV NOV	3N 2N 1N GN 2S 1S GS	4/4 4/4 4/4 4/11 4/11 4/11 4/11	4/18 4/18 4/18				
OTE	OCT	4N 2N 4S	3/1 3/1	3/15 3/23				
OMS	OCT	4N GS	3/1	3/15				
PPS		2N						


ATTACHMENT 3

## NEW BUILDING SCHEDULE

3 March 1988

OFFICE	MOVE DATE	FLOOR	100% DWGS	ACCESS TO FLOOR	PBX WIRING COMP DATE	SPC WIRING COMP DATE	WANG WIRING COMP DATE	COMMENTS
OIT/ISC		5N 2N	3/7 3/7	3/21 3/21				
OS	NOV	4S GS						
OP	NOV NOV	4N GN 5S 4S 3S GS	4/4	4/18				
OL	NOV	GN 6S 5S GS						
OF		6S						
AF		3S						
DO/TF		3S						
SE		2S 1S						
CONTING		5S GS						
OGC		6S						
OIG		2S						

**24 FEBRUARY 1988**



## UNCLASSIFIED

16 March 1988

Agency Office	North Tower Area	COMPLETION DATES						
		OL 100% Drawings	OL Provide Access	OIT UnderFloor Work	OL Carpet/Furniture	OIT Install Phones	OL Final Checkout	OS Alarms Working
OTS	Ground	871228*	880315*	880509	880610	880630		?
	1st	871104*	871215*	880307*	?	?		?
	2nd	871103*	871204*	880502?	880610?	880630?		?
	2nd-CG	?						
	3rd	871023*	871029*	880318	?	?		?
OSWR	3rd	871023*	871023*	880502	880613	880708		?
	4th	871026*	871103*	880502	880613	880708		?
	5th	871028*	871120*	880502	880613	880708		?
NESA	6th	880104*	880119*	880401	880513	880610		?
OEA	6th	880121*	880128*	880401	880513	880610		?
MPSS	5th	880129*	880209*	880415	880529	880624		?
DI/TF	6th	880121*	880128*	880401	880513	880610		?
OTE-1	2nd	880309*	880323	?				
	4th	880301*	880315*	?				
OMS-2	4th	880301*	880315*	?				
ISC-3	2nd	880307*	880321	?				
	5th	880307*	880321	?				
OL-4	Ground	880301*	880301*	?				
OIT-5	1st	880404	880418	?				
	2nd	880404	880418	?				
OP-6	4th	880404	880418	?				
OSO-7	2nd	?						

## NOTES:

- \* ACTUAL completion date (dates without asterisks are PLANNED dates)
- CG Former OTS/CG space, given to OTS by DDA memo 2/23/88
- 1 Fit-up of OTE classrooms only
- 2 Fit-up of OMS Infirmary only
- 3 Information Service Centers

UNCLASSIFIED

UNCLASSIFIED

- 4 Fit-up of OL storage areas only
- 5 Fit-up of OIT storage/office areas
- 6 Fit-up of OP office area around OMS Infirmary
- 7 OSO/SPD only, temporary assignment per DDA memo 2/23/88
- N/A Not Applicable
- ? Date not yet supplied or verified

UNCLASSIFIED

# Integrated Logistics Support Program

## NHB CY 1988 Occupancy Schedule

ACTIVITY	RESP. PERSON	1988																								LATE
		JUN			JUL			AUG			SEP			OCT			NOV									
		20	27	4	11	18	25	1	8	15	22	29	5	12	19	26	3	10	17	24	31	7	14	21		
OIT Phone Operators																									NO	
ISC – 2nd Floor																									NO	
OTS																									NO	
ISC – 5th floor																									NO	
OSWR																									NO	
OEA																									NO	
NESA																									NO	
MPSS																									NO	
BSB, CAD, NBPO, OIT																									NO	
OTE Classrooms																									NO	
OMS Infirmary																									NO	
OIT Office/Storage																									NO	

# Integrated Logistics Support Program

## NHB CY 1989 Occupancy Schedule

ACTIVITY	RESP. PERSON	1988		1989							LATE
		NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	
OIT Offices and ISCs											NO
OIG											NO
OSO/SPD											NO
OGC											NO
OSWR/NAASW											NO
OSWR/TTAC											NO
DO/IMS ISC											NO
SE											NO
AF											NO
PPS											NO
OP											NO
OL											NO
OS											NO
OF											NO



ILSP WORKING GROUP  
AGENDA  
17 MARCH 1988

- OLD BUSINESS

- Review/Approval of Minutes of previous meeting
- New DO Alternate ILSP member

STAT

- OL TOPICS

- Overview of ILSP Schedule
- Status of NHB Fit-up Work
- Status of NHB Survey Work

STAT

- NHB Furniture Plan -Continued Discussion

- NESA Log Planning

STAT

- Status of Alarm Power Drops

*allied - NHB tower by 15 APRIL*

- North, 1st floor connector to NHB is open.  
Any problems?

*1st Floor 24 hr - 7 days  
Ground - closed 1 AM - 5 day*

- Assignment of NHB space to OTS and OSO by DDA

- OIT TOPICS

STAT

- Status of PBX, Wang, and special wiring work in NHB
- Status of Computer Systems relocation
- Status of Alarm Wiring conduit work
- Issues/Concerns?

- OS TOPICS

STAT

- Status of Alarm work in NHB
- Issues/Concerns?

- OUTSTANDING ISSUES/QUESTIONS

- Status of OIR request for cable TV drop requirements

- GENERAL ISSUES OR CONCERNS?

- DA
- O/DCI
- DI
- DO
- DS&T

- ACTION ITEM REVIEW

- NEXT MEETING: 31 MARCH 1988, 10:00 3E14 HQS